

**\*\*REQUIRED\*\* TO ACTIVATE THE WARRANTY  
 INSTALLERS **MUST** FILL OUT THIS SHEET AND FAX TO  
 707.794.8005 OR SCAN & EMAIL TO **INFO@CELLARPRO.COM****

*CellarPro Split Systems must be installed by an experienced professional in adherence with industry practices and as described in the manual. If you need technical assistance during the installation, call 877.726.8496 x2.*

**Tech Name:** \_\_\_\_\_ **Tech Phone:** \_\_\_\_\_ **Date of Measurement:** \_\_\_\_\_

**System Information**

Customer Name	
Condensing Unit Model #	
Condensing Unit Serial #	
Evaporator Model #	
Evaporator Serial #	
Operation Start Date	

**Piping Information**

MM/DD/YY

R-134a System Charge (lb)	
Line-set Length (ft)	
Liquid line diameter (OD)	
Suction line diameter (OD)	
Trap installed in drain line, charged with water, and tested for drainage (Y/N)	

Initial Refrigerant Charge Through (Check One)	_____ Suction Access Valve	_____ Liquid Access Valve
--	----------------------------	---------------------------

**Operational Data:** *Take the following measurements during a normal refrigeration cycle, once the cellar has pulled down to the set-point temperature. Make sure the compressor is running when recording the data.*

**Evaporator**

**Range**

Air temp. at Evap coil (°F)	Inlet		Outlet		TD		8-10°F TD
Evaporator power supply	Volts				Amps		187-253V nameplate amps

**Condensing Unit**

Air temp at Condenser coil (°F)	Inlet		Outlet		TD		20-30°F TD
Condenser fan status	__ On		__ Off				
Suction readings access valve	PSIG		°F		SH		25-35 PSIG 20°F Min. Superheat
Liquid readings at access valve	PSIG		°F		SC		105-180 PSIG 8-12°F Subcooling
Emerson Controller Parameters	Cin		Cou		EdF		
Condensing unit power supply	Volts				Amps		187-253V nameplate amps

Please provide the email address to contact with the warranty activation: \_\_\_\_\_