REQUIRED TO ACTIVATE THE WARRANTY. INSTALLERS MUST FILL OUT THIS SHEET AND FAX TO 707.794.8005 OR SCAN & EMAIL TO INFO@CELLARPRO.COM

CellarPro Split Systems must be installed by an experienced professional in adherence with industry practices and as described in the manual. If you need technical assistance during the installation, call 877.726.8496 x2.

Tech Name:	Tech Phone:				Dat	e of Meas	uremen	t:
System Information					Pipi	ng Inform	MM/DD/YY	
Customer Name					R-134 (lb)	a System C	harge	
Condensing Unit Model #					Line-s	et Length (1	t)	
Condensing Unit Serial #					Liquid	line diamet	er (OD)	
Evaporator Model #					Suction	n line diam	eter (OD)	
Evaporator Serial #						nstalled in o		
Operation Start Date					tested	for drainag	e (Y/N)	
Power to Condensing Unit (Check	ower to Condensing Unit (Check One)			vaporator From			From E	External Source
Power to Compressor Heater (Check One) - 3000S – 8000S-EC Split Systems			No Heater Wire "L1"			_1"	Wire "C"	
- AH6500 / AH8500S Split Systems			No Hea	No Heater Terminal "L1"				Terminal "K"
Initial Refrigerant Charge Through	Suction Access Valve Liquid Access Valve							
Operational Data: Take the following to the set-point temperature. Make su			•		-	-	e the cell	ar has pulled down
Evaporator	re the com	pre330r 1	s ranning wir	CITIC	,corairi	g inc data.		Range
Air temp. at Evap coil (°F)	Inlet		Outlet			TD		8-10°F TD
Evaporator power supply	Volts			A	mps			103-127V nameplate amps
Condensing Unit								
Air temp at Condenser coil (°F)	Inlet		Outlet			TD		20-30°F TD
Condenser fan status		On			Off			
Suction readings access valve	PSIG		°F			SH		25-35 PSIG 20°F Min. Superheat
Liquid readings at access valve	PSIG		°F			SC		105-180 PSIG 8-12°F Subcooling
Condensing unit power supply	Volts			A	mps			103-127V nameplate amps
odS Setting		ct with	e email addre the warrar					

60 V6.15.21